



**TOWN OF BRIDGEVILLE**

WWTP Monthly Report for December, 2014

Date: January 6, 2015

**FLOW REPORT**

BRIDGEVILLE		GREENWOOD
365,000 gallons 12/24//14	MAXIMUM AVERAGE TOTAL	82,981 gallons 12/7/14
148,821 gallons per day		68,792 gallons per day
4,613,458 gallons		2,132,542 gallons
TOT. COMB. FLOW ( GALS ) : 6,746,000    TOT. COMB. AVG.    218,000    GPD		
GREENWOOD'S PRECENTAGE OF TOTAL COMBINED FLOW :    32%		

**NPDES PERMIT REPORT**

TOTAL DAYS OF STREAM DISCHARGE : 9

AVERAGE DAILY FLOW TO STREAM DISCHARGE : 238,000 GPD

TOTAL FLOW TO STREAM DISCHARGE : 2,146,000 GALLONS

TOTAL NPDES PERMIT VIOLATIONS : 0

## SPRAY IRRIGATION PERMIT REPORT

**TOTAL DAYS OF SPRAY DISCHARGE : 22**

**AVERAGE DAILY FLOW TO SPRAY DISCHARGE : 209,000 GALLONS**

**TOTAL FLOW TO SPRAY DISCHARGE: 4,600,000 GALLONS**

**TOTAL DAYS SPRAY IRRIGATED : 4**

**TOTAL GALLONS SPRAY IRRIGATED FOR MONTH : 3,686,000 GALLONS**

**TOTAL SPRAY IRR. PERMIT VIOLATIONS: 0**

### SUPERINTENDENT'S REPORT

- 1.) 12/3/14 – Super. Collins performed a walk-through inspection with the developer covering the portions of Heritage Shores that are up for acceptance by the Town.
- 2.) 12/4/15 – The Commissioner's report for November 2014 was completed and distributed.
- 3.) 12/5/14 – A contractor dug up an area of the effluent line force main looking for possible leak. They found where the line was damaged a long time ago and installed a repair clamp.
- 4.) 12/8/14 – Super. Collins submitted wastewater's Heritage Shores report and acceptance recommendation letter for Phase 1B and 2 A.
- 5.) 12/10/14 – The WWTF switched over to spray discharge to test the newly replaced portion of the effluent discharge line. The test was successful, so the WWTF stayed in spray discharge mode.
- 6.) 12/17/14 – Quarterly samples were taken at Rapa and Pet Poultry Products, and the yearly walk-through inspections were performed.
- 7.) 12/23/14 – The construction sewer line plug was removed from the sewer line that connects Linkside Village to the sewer collection system. The plug was installed to stop the I and I that was occurring during construction.

Respectfully submitted,



Jeff Collins

Wastewater Superintendent